



COMMONWEALTH OF PENNSYLVANIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS MANAGEMENT

DEP USE ONLY
Application Tracking #
1572884

Proposed Alternate Method or Material for Casing, Plugging, Venting or Equipping a Well

Well Operator CNX GAS COMPANY LLC		DEP ID# OGO-37312		Well Permit or Registration Number 37-125-29297	
Address 1000 HORIZON VUE DRIVE ATTN: PERMITTING				Well Farm Name Collins	
City CANONSBURG	State PA	Zip Code 15317	Well # WFN13AHSM		Serial # PA1251987HSMR
Phone 724-485-3244	Fax	County WASHINGTON		Municipality WEST FINLEY	

A proposed alternate method is subject to provisions in §3221 of the 2012 Oil and Gas Act, 58 Pa. C.S. §3221 Section 13 of the Coal and Gas Resource Coordination Act, 58 P.S. §513 and 25 PA Code §§78.75-78.75a (relating to Alternate Methods.) **Attach proof of notification of coal operator(s).**

Describe in reasonable detail using a written description and / or diagram:

- 1. the proposed alternate method or materials, and**
- 2. the manner in which the alternative will satisfy the goals of the laws and regulations.**

CNX requests approval for an Alternate Method regarding 78a.84 - Casing Standards, subsection (f) "Casing which is attached to a blow-out preventer with a pressure rating of greater than 3,000 psi shall be pressure tested after cementing. A passing pressure test must be holding the anticipated maximum pressure to which the casing will be exposed for 30 minutes with not more than a 10% decrease." CNX is requesting Casing Integrity Test (CIT) duration be less than 30 minutes immediately upon placement of cement. This would have the CIT being performed before significant gel strength of the cement has developed in the wellbore in order to prevent development of a Micro-Annulus during the CIT. CNX proposes CIT duration of 10 minutes. This would be done in accordance with API Standard 65 - Part 2, Second Edition - 12/2010 Section 5.10.2 "Regulations may require casing to be pressure tested. Preferably, pressure testing casing should be done before significant gel strength has developed. However, such pressure testing will be limited by the pressure ratings of plugs, floats, cementing heads and other equipment. Pressure testing can be done after the cement has set but this can result in micro-annulus formation or damage to the cement sheath. The pressure should be held on the casing for the shortest length of time required to accomplish the test."

2. Given the drilling and completions history on offset Marcellus wells in the area, there is reasonable evidence to suggest shallow gas migration will be possible if performing a CIT were done and allowed for the creation of a microannulus. The data below represents the Zero Gel Time (ZGT) for the proposed cement blends that will be used during the drilling of this well. These times indicate the length of time that passes before the static cement begins to thicken and allow for the creation of a microannulus. Applied pressure for the CIT will be calculated based upon TVD of the shoe and the hydrostatic difference between the displacement fluid and the cement fluid, and will be Anticipated Maximum Pressure except on the 13-3/8" casing where CIT pressure will be 1000psi with Fresh Water.

- 13-3/8" (with 0% CaCl₂) – ZGT = 0:19 - 9-5/8" (with 0% CaCl₂) – ZGT = 0:17

3. Base Plan would be to bump the plug, bleed pressure off and check float valves, apply CIT pressure and then hold for 10 minutes. If floats do not hold, final lift pressure would be held until cement reached 500 psi compressive strength and CIT would be performed as per 78a.84


Optional: Approval by Coal Owner or Operator		Signature of Applicant / Well Operator	
Signature	Date	Signature <i>Greg Zofchak</i>	Date 06/09/2026
Print or Type Signer's Name and Title		Print or Type Signer's Name and Title Greg Zofchak, Drilling Engineer	

If optional approval is signed by coal owner or operator, the 15-day objection period may be waived.

DEP USE ONLY		
Approved by (DEP Manager) 	Conditions ☐ YES, See Attached ☒ NO	Date 8/6/2026



CNX Gas Company LLC
1000 Horizon Vue Drive
Canonsburg, PA 15317



Label 891
Pitney Bowes

Consel Pennsylvania Coal Company LLC
295 Technology Drive
Canonsburg, PA 15317
Suite 101



CNX Gas Company LLC
1000 Horizon Vue Drive
Canonsburg, PA 15317




9489 0090 0027 6431 4330 31

Gulf Oil Corporation
9000 South Eisenhower Blvd
Middletown, PA 17057



CNX Center 1000 Horizon Vue Drive
anonsburg, PA 15317-6506

9489 0090 0027 643L 4330 24



Label 890-PB, Oct. 20
Pitney Bowes

WPP LLC
1035 Third Avenue Suite 300
Huntington, WV 25727

SENDER: COMPLETE THIS SECTION

Complete items 1, 2, and 3.
Print your name and address on the reverse
so that we can return the card to you.
Attach this card to the back of the mailpiece,
or on the front if space permits.

Article Addressed to:

WPP LLC
1035 Third Ave Suite 300
Huntington, WV 25727

9590 9402 9668 5199 7491 35



Article Number (Transfer from service label)

9489 0090 0027 643L 4330 24

Delivery

COMPLETE THIS SECTION ON DELIVERY

A. Signature		☐ Agent
X		☐ Addressee
B. Received by (Printed Name)		C. Date of Delivery
D. Is delivery address different from item 1? ☐ Yes If YES, enter delivery address below: ☐ No		

3. Service Type

- | | |
|--|---|
| ☐ Adult Signature | ☐ Priority Mail Express® |
| ☐ Adult Signature Restricted Delivery | ☐ Registered Mail™ |
| ☐ Certified Mail® | ☐ Registered Mail Restricted Delivery |
| ☐ Certified Mail Restricted Delivery | ☐ Signature Confirmation™ |
| ☐ Collect on Delivery | ☐ Signature Confirmation Restricted Delivery |
| ☐ Collect on Delivery Restricted Delivery | |